

PROJECT UPDATE



Cheshire Bridge Rebuild

July 8, 2022

Project Description

Construction activities for the rebuild of the Cheshire Bridge over South Fork Peachtree Creek are now underway. The bridge was closed and demolished after a fire severely compromised its safety and efficacy. C. W. Matthews is the designated contractor for the City of Atlanta Department of Transportation (ATL DOT) bridge replacement project.

Location

Cheshire Bridge Road NE from Woodland Avenue NE to Faulkner Road NE

Schedule

Project construction is underway and is projected for substantial completion by October 31, 2022.

Other Details

- ⇒ Currently, crews are preparing the site and assembling equipment for the installation of concrete footings for the bridge foundation. Drilling for the footings will begin the week of July 11, in preparation for pouring of the concrete footings in late July or early August.
- ⇒ Beam installations will begin once the concrete foundation is set.
- ⇒ Designs have been completed for sewer line replacements to be installed later this summer.
- ⇒ Information about this project are available on the ATL DOT website at: <https://atldot.atlantaga.gov/cheshire-bridge-updates>.
- ⇒ Stay engaged with ATL DOT on our Twitter feed [@ATL DOT](#), [ATL DOT Facebook](#) page, Instagram channel [@ATL.DOT](#), and [Nextdoor](#) pages.

