

PROJECT UPDATE



Cheshire Bridge Rebuild

September 23, 2022

Project Description

Work continues on the replacement of the Cheshire Bridge over South Fork Peachtree Creek. **Beginning Friday, September 23, 2022**, contractor C. W. Matthews will have construction crews performing work both daily and nightly, Monday through Sunday (details below). This schedule will continue throughout the duration of the project. This work will include placing the final beams across the bridge footings, shore wall work, and any remaining utility relocations that are necessary.

Location

Cheshire Bridge Road NE from Woodland Avenue NE to Faulkner Road NE

Schedule

Project construction is underway, with projected opening of at least one lane of traffic in each direction by October 31, 2022.

Other Details



- ⇒ **Night work will not include drilling or any other disruptive noise to nearby residences;** the work will be performed by specialized bridge carpenters at night under the bridge.
- ⇒ The daily work will include continued work along shore walls, as well as the beginning stages of forming the support columns for the bridge.
- ⇒ Beams at span #3 also will be placed during day work.
- ⇒ Crews will continue progress on the “caps” at the footing of the bridge.
- ⇒ Utility work is being finalized for the remaining companies.
- ⇒ Information about this project are available on the ATLDOT website at: <https://atldot.atlantaga.gov/cheshire-bridge-updates>.
- ⇒ Stay engaged with ATLDOT on our Twitter feed [@ATLDOT](#), [ATLDOT Facebook](#) page, Instagram channel [@ATL.DOT](#), and [Nextdoor](#) pages.